

**PAyapa at MASaganangPamayaNAn (PAMANA)
CORDILLERA ADMINISTRATIVE REGION**

PAMANA-DILG FUND CY 2015

As of 31 July 2016

PROVINCE	MUNICIPALITY	BARANGAY	PROJECT TITLE	PROJECT TYPE	GRANTS (PHP)	First Tranche Released	STATUS	%stage of Accomplishment	DATE MOA SIGNED
ABRA	Licuan-Baay (Licuan)	Caoayan	Concreting of Approaches of Kasalalan Bridge (Concreting of approaches 256lmx5mx.20m both approaches, construction pipe culverts & storm drains, and stone masonry retaining wall for the protection of bridge abutment and approaches)	Bridge	6,000,000	13-Apr-15	Bid Opened on 4 June 2015. Ernesto B. Baje Construction. Bid Amt. P5,989,600.00. COMPLETED 8 July 2015	100.00%	24-Mar-15
BENGUET	Bakun	Dalipey	Concreting of Dangadangan-Copcopit Road (Road concreting of 4.586Kmx3m and 854m for road scrapping and removal of slides).	Road	32,000,000	21-Apr-15	Bid Opened on 25 Aug 2015 Contract Amount: P31,982,382.30 (as read): MAKJAY Construction & Bakun Construction (JV) (Awarded); NTP 30 Sep2015. Suspended due to slides leading to the site. Contractor requested for suspension until road clearing.	9.34%	25-Feb-15
	Kibungan	Madaymen	Tokbo-Bailey Bridge (Structure Excavation, Embankment, Pipe Culverts, Catch Basin, Grouted Riprap, Construction of RC Flume and Construction of 19.45LM length Fabricated Bailey Bridge by 6.0M)	Bridge	5,000,000	28-May-15	Contract Amount: PhP4,944,971.55; Universal De Leon Construction (Awarded); NTP 9 Sep2015. Suspended 15 September due to road cut at Sagpat, Kibungan. Suspension Order No. 2 23 November 2015 due to Right of Way problems. SUSPENDED due to unfinished fabrication of Bridge Parts	19.38%	25-Feb-15
IFUGAO	Alfonso Lista (Potia)	Caragasan	Construction of Caragasan Tribal Center (Phase II) (Completion of the Caragasan Tribal Center with the following work items: Scaffoldings, RSB, Form, Concrete, Structural Steel, Roofing, Masonry, Electrical, Ceiling, Tile, Railing, Painting and Doors & Windows)	CBI	1,000,000		POW Approved on 24 August 2015. Opening of Bids on 10 Nov 2015. NTP_ 4 Dec 2015.	90.00%	2-Jul-15

KALINGA	Tinglayan	Basao	Construction of Maswa Basao Potable water System (Construction of Potable Water System in Maswa & Basao Brgys. Installation of concrete reservoir tank & pipelines going to households).	Water	1,000,000	22-Apr-15	Contract Amount: P996,888.82; Contractor: Zabu Engineering; Date started 18 June 2015. Completed on 20 Nov 2015. No. Beneficiaries: hh_25; Pop_120	100.00%	27 Feb 15
		Bugnay and Bubut Proper	Concreting of Bugnay-Butbut Road (Road Opening of 3.34Km, 5-6m width and Road Concreting of 2.4Kmx4mx0.15m, 82 cum grouted riprap, provisions of pipe culverts & storm drains.	Road	48,000,000		Contract Amount: P47,917,433.56 Contractor: Zabu Engineering. NTP 4 December 2015. Resume work on 4 Jan 2016. Upon Validation on 1-3 June 2016 actual accomplishment is 4.69%.	37% (7.16%)	
		Bugnay	Improvement of Bugnay CIS (Construction of 650LM irrigation canal with cross sectional area of 0.09 sqm)	CBI	1,000,000		Contract Amount: PhP998,341.30; Contractor: Zabu Engineering; NTP 16 Sep 2015. Completed 20 Nov 2015.	100.00%	
		Bugnay	Community Zipline	CBI	4M		Realligned to 3 CIS		
		Bugnay	Improvement of Naadchil CIS (Construction of 845LM irrigation canal with cross sectional area of 0.09 sqm)		1,500,000		Contract Amount: PhP1,498,291.75; Contractor: Zabu Engineering; NTP 16 Sep 2015, Completed 22 January 2016	100.00%	
		Bugnay	Improvement of Patungngay CIS (Construction of 680LM irrigation canal with cross sectional area of 0.095 sqm)		1,500,000		Contract Amount: PhP1,498,276.73; Contractor: Zabu Engineering; NTP 16 Sep 2015; Completed on 22 January 2016.	95.00%	
		Bugnay	Improvement of Arong CIS (Construction of 620LM irrigation canal with cross sectional area of 0.09 sqm)		1,000,000		Contract Amount: PhP998,503.60; Contractor: Zabu Engineering; NTP 16 Sep 2015. Completed on 20 Nov 2015.	100.00%	
		Bugnay	Repair/Construction of cemented Footbridge (Repair of 12 m length, 1.2m width footbridge)	Bridge	1,000,000	22-Apr-15	Contract Amount: P997,359.46; Contractor: Zabu Engg; Date started 18 June 2015. Completed on 7 Oct 2015.	100.00%	
MOUNTAIN PROVINCE	Bontoc	Maligcong	Fubuyan-Fangorao Road Concreting with Riprapping (Road Concreting of 1.945kmx 5m (3.5m pccp & 1.5mwidening block). With variation order to utilized the savings.	Road	25,000,000	21-Apr-15	Bid Opened on 21 May 2015. Bid Amt P24,250,394.72 AIP Construction, NTP 29 May 2015. Suspended 4 July-10 August 2015. Completed on April 2016.	100.00%	4-Mar-15
				TOTAL	124,000,000				
CY 2013	TERMINATED								

Mt. Province	Sadanga	Betwagan	Betwagan Bridge (Phase 2-construction/installation of superstructure)	Bridge	25,000,000	Funds already released except for OPAPP fund	<p>Contractor: AIP Construction NoA: 27 March 2014 NtP: 9 May 2014 Unutilized funds from Phase I: P4,992,231.02 Phase II CY 2013: P25,000,000.00 Additional fund from OPAPP: P5,005,621.00 Total Project Cost: P34,997852.02. Made request letter to OPAPP Sec. for the request of funds to NDRRM on 22 October 2015. Monitored by RPMC-CAR on 9 March 2016.</p>	85.00%	Superstructure was washed out on 21 August 2015 due to Typhoon Ineng. Project Terminated in November 2015.
--------------	---------	----------	--	--------	------------	--	---	--------	--

Prepared by:

Reviewed by:

Submitted by:

ENGR. MARLON S. WALANG
PAMANA Focal Person

ENGR. RENE V. VALERA
Chief, LGCDD

ENGR. MARLO L. IRINGAN
Regional Director