

Payapa at MasaganangPamayanan (PAMANA)
Cordillera Administrative Region
As of 30 June 2014

CY 2013

Province/ Name of Project	Location	Length (km)	Cost (PhP)	Physical Accomplish ment	Remarks
ABRA					
Buneg-Pacqued Road in Lacub (Road Opening 7.90 kms)	Buneg, Lacub	7.9 km	24.0M	100%	Contract Amount: PhP22,112,313.96 Contractor: BAJE Construction Proj. start: 22 March 2013 (179 Working Days) DoC: 5 June 2014
Cogon-Lanec Road in Tineg (Road Opening 12 kms)	Tineg	11.9 km	15.8 M	100%	Contract Amount: 15,793,012.20 Contractor: BAJE Construction NoA: 2 Sep 2103 NtP: 5 Sep 2013 DoC: 15 June 2014
APAYAO					
Improvement of Sta. Maria-Balluyan-Malayugan Road 1.7km rd opening & gravelling connecting to Lasam Mun. Cagayan & improvement of both approaches of the AAPBP. Beneficiaries: 400HH	Flora	1.7 km	6.0M	100%	Contract Amount: PhP5,991,958.82 Contractor: ABEIAN Construction Proj. start: 31 Aug 2013 (88 CD) Completed: 16 November 2013
BENGUET					
Cabiten-Kamantakki Road (6 kms) 2.2km Road Concreting, (Section 1 = 0.2km, Section 2 = 0.2km, Section 3 = 1.8km); 1.2km Road Opening; 2km for scraping and clearing; 80m length slope protection	Mankayan	6 km	8.0M	100%	Contract Amount PhP7,994,753.87 Contractor: Bosongan Construction NtP: 7 Oct. 2013 (90 CD) Proj start: 14 Oct. 2013 Completed: 17 Mar 2014 Date of Inauguration: 1 June 2014
IFUGAO					
Namal to Pula Road Improvement	Asipulo	724 lm	5.0M	94.21%	Contract Amount: PhP4,989,387.19 Contractor: Paula Mae Buhong Construction NtP: 24 Feb 2014 (104 CD) No

Road Improvement in Danggo	Tinoc	5 km	5.0M	80%	Contract Amount: PhP4,999,410.90 Contractor: Paula Mae Buhong Construction NtP: 24 Feb 2014
KALINGA					
Concreting of Allaguia Road from Pinukpuk to Balbalan	Pinukpuk	1.67 km	20.0 M	100%	Contract Amount: PhP19,981,038.42 (twice variation order were made-fund fully utilized) Contractor: Royal Sea Bees Construction NtP: 5 November 2013 DoC: 29 May 2014
MT. PROVINCE					
Road Opening Besao to Tubo, Abra	Besao	7.2 km	50.0M	92%	Contract Amount: PhP49,840, 029.70 Contractor: AHB Construction & Supply NtP: 1 October 2013
Improvement of Bontoc-Besao Road (16 kms)	Bontoc	16 km	20.0M	100%	Contract Amount: PhP19,918,719.77 Contractor: Balaan Boen Construction NtP: 24 September 2013 DoC: 5 May 2014 Date of Inauguration: 21 May 2014
Improvement of Natonin-Toboy Road (12 kms Road widened with slope protection constructed)	Banawel, Natonin	12 km	20.0M	71%	Contract Amount: PhP18,881,700.00 Contractor: Dyanggo Construction NoA: 12 July 2013 NtP: 19 July 2013 LGU issued suspension order and resumption order in August 2013 and February 2014, respectively. Project Ground Breaking: 28 November 2013 No response in the letter dtd 13 January 2014 re: findings on the disbursement of funds A follow-up letter made on 13 May 2014
Improvement of Poblacion Marat Road, Poblacion Paracelis	Paracelis	560 lm	7.0M	100%	Contract Amount: PhP6,692,022.73 Contractor: JEP Construction NtP: 16 October 2013 Started: 29 November 2013 DoC: 3 March 2014 Inaugurated: 16 June 2014
Betwagan Bridge (Phase 2-construction/installation of	Betwagan, Sadanga	60 lm	25.0M	18%	Contract Amount: PhP34,961889.30 Contractor: AIP Construction

superstructure)					NoA: 27 March 2014 NtP: 9 May 2014 Unutilized funds from Phase I: P4,992,231.02 Phase II CY 2013: P25,000,000.00 Additional fund from OPAPP: P5,005,621.00 Total Project Cost: P34,997,852.02 Fabricated materials completed for delivery to the site (Baguio-Sadanga) Suspension Order was issued due to the high water level at the river site, for commencement in December 2014.
Betwagan Access Road	Betwagan, Sadanga	360 lm	6.0M	100.00%	Contract Amount: PhP5,762,596.12 Contractor: AIP Construction NoA: 21 August 2013 NtP: 14 September 2013 Started: February 2014 DoC: June 2013 For final inspection by the MLGU on 2 July 2014
	TOTAL		211.8M		

Legend:

NoA: Notice of Award

NtP: Notice to Proceed

DoC: Date of Completion

Payapa at Masaganang Pamayanan (PAMANA)
Cordillera Administrative Region
As of 30 JULY 2014

CY 2012

Province Name of Project Description	Location	Length (km)	Cost (PhP)	Physical Accomplish ment	Remarks
KALINGA					
Improvement of Communal Irrigation System Gongak to Bullagiyan Section Construction of irrigation canal outside dimension- 0.6mx0.5m, inside dimension-0.4mx0.4m with a length of 670lm	Dupag, Tabuk City	670 lm	1.0 M	100%	Contractor: E.T. Amilig Construction Contract Amount: PhP998,822.60 NtP: February 2013 DoC: 21 May 2013
Improvement of Dao- Ballicuan Communal Irrigation System Construction of irrigation canal, outside dimension 0.6mx0.5m, inside dimension 0.4mx0.4m with a length of 735 lm	Dupag, Tabuk City	735 lm	1.0 M	100%	Contractor: E.T. Amilig Construction Contract Amount: PhP998,494.30 NtP: February 2013 DoC: 21 May 2013
Improvement of Bannagan-Bagumbayan Community Irrigation System Construction of irrigation canal, outside dimension 0.6mx0.5m, inside dimension 0.4mx0.4m with a length of 530lm	Bagumbayan, Tabuk City	530 lm	1.0 M	100%	Contractor: E.T. Amilig Construction Contract Amount: PhP 998,828.80 NtP: February 2013 DoC: 21 May 2013
Construction of Warehouse and Drying Pavement Construction of 7mx8m singlestorey Warehouse with Multi-Purpose Pavement	Taga, Pinukpuk	1 storey	0.6 M	100%	Contractor: Upland Construction & Engineering Services Contract Amount: PhP591,848.84 NtP: 27 February 2013 DoC: 8 May 2013 Beneficiaries: 447hh
Purchase of Two Rice Milling Machine and Two Units Thresher 2 units rice thresher capacity of 25-35 cavan/hr 16HP mega gas engine, 2 units portable rice mill model 3x16" 250-350 kg/hr w/ 12.5 HP yanmar diesel engine	Sitios Bayao & Ba-ay, Limos Pinukpuk		1.1 M	100%	Supplier: Northern Asia Sales Corporation Contract Amount: PhP 1,096,600.00 NoA: Date of Delivery: 20 March 2013
Rehabilitation of the Dagi-Magadgad Foot Bridge (PhP850,000.00) Installation foot bridge, steel matting with frame	Buaya, Balbalan	50 lm	2.8 M	100%	Contractor: JEP Construction Contract Amount: PhP822,875.77 NoA: 24 May 2013 (60 CD) NtP: 4 June 2013 DoC: April 2014

Improvement of Cal-owan FMR (PhP1,950,000.00) 2-unit spillway, 8-unit box culvert & 7 cross drain irrigation concrete canal lining	Cal-owan, Balbalan			100%	Contractor: JEP Construction Contract Amount: PhP1,880,205.20 NtP: 10 July 2013 DoC: April 2014
Rehabilitation of Challug-Mangay CIS Construction of communal irrigation system, service area approximately 10has	Bugnay, Tinglayan	850 lm	1.1 M	100%	Contractor: DCE Construction Contract Amount: NtP: 10 July 2013 DoC: 6 March 2013/ Additional 148lm completed in July 2013 Beneficiaries: 192hh
Agro-Forestry Livelihood Project (Non-MOA) 80-20 scheme Establishment of Integrated Organic Citrus Base Farming System Components: Dev't of organic citrus base, dev't of shade Arabica coffee, construction of 2 farmhouse w/ incorporation of goats and range of chicken house, dev't of nursery, purchase of farm equipment & machine	Tinglayan		3.5 M	100%	Suppliers: J. Juanino's Plant Nursery (Diadi, Nueva Vizcaya); Trentwood Plant Nursery (Tuba, Benguet); Golden Leafy Nursery (Talisay, Batangas) Final proposal was approved on 23 August 2013, Establishment of Citrus Base Farming Systems. Contract Amount: NoA: Beneficiaries: 20brgys (2,242 marginalized hh) 100% purchased of seedlings. Completed construction of 2 farmhouse, on-going purchase of fertilizer, hiring of 5 person for the monitoring. DoC: March 2014 Bid documents not yet submitted, release letter dated 6 January 2014 and released of last tranche and verbal follow ups
Construction of Ableg Concrete Footbridge Construction of concrete footbridge with 2 columns, concrete slab at 0.1 mx1m	Ableg, Pasil	15 lm	0.5 M	100%	Contractor: Reasons Construction & Supplies (Epie G. Abalos) Contract Amount: PhP479,484.60 NtP: 11 March 2013 (60 CD) DoC: 25 July 2013 Beneficiaries: 548hh
Construction of Crib Wall along Cagaluan (Lutut Section) Construction of retaining wall 62mx6, replacement of double barrel 600mm rcpc, rubble masonry parapets 1x0.5x0.7 to support the road from eroding	Cagaluan, Pasil	62 lm	3.0 M	100%	Contractor: EA Unabia Construction Contract Amount: NtP: 25 September 2013 DoC: 18 December 2013 Beneficiaries: 1218 residents Realigned Project approved by JC meeting on 26 March 2013.
Improvement of Ableg-Cagaluan Irrigation Canal Construction of trapezoidal dam section of	Cagaluan, Pasil		1.5 M	100%	Contractor: Reasons Construction & Supplies Contract Amount: PhP1,445,270.12 NtP: 3 March 2013 (100 CD) DoC: 25 July 2013 (corrected)

0.8mx0.425m, 0.5x0.425, main canals and ditch canals					
<p>Construction of Dangla Footbridge</p> <p>Construction/installation of ¾" dia. steel cable for upper & lower suspension support, 8" dia. GI pipe 8mm thk. Post concrete filled 3/8" dia. Steel cable web vertical suspension support, 0.90mH cycone wire railings w/ 12mm steel bar support, 3" gi angle bar passageway matting support, grouted riprap on wingwall, class AA reinf. concrete footing</p>	Cagaluan, Pasil	25 lm	1.0 M	100%	<p>Contractor: Reasons Construction & Supplies Contract Amount: PhP962,752.57; PhP963,588.35 (revised) NtP: 11 March 2013 (45 CD) DoC: 24 January 2014 Beneficiaries: 1218 residents</p> <p>Change of structure into a Reinforced Concrete Slab Bridge reprogrammed into 18 lm (Mun. Resolution No. 2013-097). Actual date started 1st week of December 2014.</p>
<p>Improvement of Cagaluan Irrigation Canal</p> <p>Construction of irrigation canal outside dimension- 0.6mx0.4m, inside dimension- 0.4mx0.3m, and canal w/ grouted riprap</p>	Cagaluan, Pasil		1.2 M	100%	<p>Contractor: Reasons Construction & Supplies Contract Amount: PhP1,155,177.79 NtP: 8 March 2013 (100 CD) Started: 3 June 2013 DoC: 13 December 2013 (corrected)</p>
<p>Improvement of the Kurat Communal Irrigation System</p> <p>Construction of irrigation canal outside dimension- 0.6mx0.4m, inside dimension- 0.4mx0.3m, and canal w/ grouted riprap</p>	Balinciagao Sur, Pasil		1.5 M	100%	<p>Contractor: Reasons Construction & Supplies Contract Amount: PhP1,444,068.76 NtP: 11 March 2013 (60 CD) DoC: 9 October 2013</p>
<p>Improvement Of Katalbawan-Tanap Communal Irrigation System</p>	Dalupa, Pasil		1.0 M	100%	<p>Contractor: Reasons Construction & Supplies Contract Amount: PhP963,709.68 NtP: 11 March 2013 (75 CD) DoC: 10 January 2014</p>
<p>Construction of Footpath from Gawaan, Galdang to Pua (PhP692,157.76)</p>	Galdang, Pasil			100%	<p>Contractor: RMG Builders Contract Amount: PhP591,042.49 NtP: 8 March 2013 (45 CD) DoC: 9 August 2013</p>
<p>Construction of Abulao Footbridge (PhP1,107,842.24)</p> <p>Construction/installation of ¾" dia. steel cable for upper & lower suspension support, 8" dia. GI pipe 8mm thk. Post concrete filled, 3/8" dia. Steel cable web vertical suspension support, 0.90mH cycone wire railings w/ 12mm steel bar support, 3" gi angle</p>	Galdang, Pasil	22 lm	3.0 M	100%	<p>Contractor: Reasons Construction & Supplies Contract Amount: PhP1,066,740.80 NtP: 11 March 2013 (45 CD) DoC: 18 September 2013 Beneficiaries: 368 residents</p>

bar passageway matting support, grouted riprap on wingwall, class AA reinf. concrete footing					
Purchase of One Dump Truck (PhP1,200,000.00)	Galdang, Guina-ang, Pasil			100%	Supplier: Joefrey Peralta Contract Amount: PhP 1,159,957.76 Date Delivered: 17 October 2013
Purchase of recondition dump truck					
Construction & Improvement of Tatakkan-Guimuyo FMR	Tanudan	1.8 km	4.2 M	100%	Contractor: Royal Sea Bees Contract Amount: PhP4,191,969.52 Date started: 16 July 2013 (120CD) DoC: 10 January 2014 Beneficiaries: Lower Lubo-149hh, Upper Lubo-108hh, Babbanoy-122h Ga-ang-111hh, Dacalan-137hh; 627hh (source CBMS 2010)
Road opening/excavation, construction of structural concrete (head wall), installation of reinforced concrete pipe culvert (0.6m)					
MT. PROVINCE					
Construction of Betwagan Bridge (Phase 1-substructure) Contract Amt: P16,008,037.40 Contract Amt Revised: P16,007,768.98	Betwagan, Sadanga	60 lm	21.0 M	100%	Contractor: AIP Construction Contract Amount: PhP P16,007,768.98 (revised) NtP: 6 February 2013 (160 CD) Started: 1 February 2013 DoC: 10 September 2013
Phase 1 (construction of abutments & approaches)					
	TOTAL		50.0 M		