

**PAYapa at MASaganangPamayaNAn (PAMANA)
CORDILLERA ADMINISTRATIVE REGION**

PAMANA-DILG FUND CY 2015

As of 31 December 2015

PROVINCE	MUNICIPALITY	BARANGAY	SITIO	PROJECT TITLE	PROJECT TYPE	TARGET NO. OF BENEFICIARIES	GRANTS (PHP)	First Tranche Released	STATUS	%tage of Accomplishment	DATE MOA SIGNED
ABRA	Licuan-Baay (Licuan)	Caoayan		Concreting of Approaches of Kasalalan Bridge [concreting of ___ both approaches and construction of stone masonry retaining wall]	Bridge		6,000,000	13-Apr-15	Bid Opened on 4 June 2015. Ernesto B. Baje Construction. Bid Amt. P5,989,600.00. COMPLETED 8 July 2015	100.00%	24-Mar-15
BENGUET	Bakun	Dalipey		Concreting of Dangadangan-Copcopit Road	Road		32,000,000	21-Apr-15	Bid Opened on 25 Aug 2015 Contract Amount: P31,982,382.30 (as read): MAKJAY Construction & Bakun Construction (JV) (Awarded); NTP 30 Sep2015. Suspended due to slides leading to the site. Contractor requested for suspension until road clearing.	0.00%	25-Feb-15
	Kibungan	Madaymen		Tokbo-Bailey Bridge	Bridge		5,000,000	28-May-15	Contract Amount: PhP4,944,971.55; Universal De Leon Construction (Awarded); NTP 9 Sep2015. Suspended 15 September due to road cut at Sagpat, Kibungan. Suspension Order No. 2 23 November 2015 due to Right of Way problems.		25-Feb-15
IFUGAO	Alfonso Lista (Potia)	Caragasan		Construction of Caragasan Tribal Center (Phase II)	CBI		1,000,000		POW Approved on 24 August 2015. Opening of Bids on 10 Nov 2015. NTP_ 4 Dec 2015.	5.00%	2-Jul-15

KALINGA	Tinglayan	Basao		Construction of Maswa Basao Potable water System	Water		1,000,000	22-Apr-15	Contract Amount: P996,888.82; Contractor: Zabu Engineering; Date started 18 June 2015. Completed on 20 Nov 2015. No. Beneficiaries: hh_25; Pop_120	100.00%	27 Feb 15
		Bugnay and Bubut Proper		Concreting of Bugnay-Butbut Rd	Road		48,000,000		Contract Amount: P47,917,433.56 Contractor: Zabu Engineering. NTP 4 December 2015. Resume work on 4 Jan 2016.	0.00%	
		Bugnay		Improvement of Bugnay CIS	CBI		1,000,000		Contract Amount: PhP998,341.30; Contractor: Zabu Engineering; NTP 16 Sep 2015. Completed 20 Nov 2015.	100.00%	
		Bugnay		Community Zipline	CBI		4M		Realligned to 3 CIS		
		Bugnay		Improvement of Naadchil CIS			1,500,000		Contract Amount: PhP1,498,291.75; Contractor: Zabu Engineering; NTP 16 Sep 2015	93.00%	
		Bugnay		Improvement of Patungngay CIS			1,500,000		Contract Amount: PhP1,498,276.73; Contractor: Zabu Engineering; NTP 16 Sep 2015	82.00%	
		Bugnay		Improvement of Arong CIS			1,000,000		Contract Amount: PhP998,503.60; Contractor: Zabu Engineering; NTP 16 Sep 2015. Completed on 20 Nov 2015.	100.00%	
		Bugnay		Rehab of cemented Ftbridge	Bridge		1,000,000	22-Apr-15	Contract Amount: P997,359.46; Contractor: Zabu Engg; Date started 18 June 2015. Completed on 7 Oct 2015.	100.00%	

MOUNTAIN PROVINCE	Bontoc	Maligcong		Fubuyan-Fangorao Road Concreting with Riprapping	Road		25,000,000	21-Apr-15	Bid Opened on 21 May 2015. Bid Amt P24,662,494.72 AIP Construction, NTP 29 May 2015. Suspended 4 July-10 August 2015.	40% Reported, Computed 37%	
											4-Mar-15
						TOTAL FOR CAR	124,000,000				
CY 2013	ON-GOING										
Mt. Province	Sadanga	Betwagan		Betwagan Bridge (Phase 2-construction/installation of superstructure)	Bridge		25,000,000	Funds already released except for OPAPP fund	Contract Amount: P34,961,889.30 Contractor: AIP Construction NoA: 27 March 2014 NtP: 9 May 2014 Unutilized funds from Phase I: P4,992,231.02 Phase II CY 2013: P25,000,000.00 Additional fund from OPAPP: P5,005,621.00 Total Project Cost: P34,997,852.02. Made request letter to OPAPP Sec. for the request of funds to NDRRM on 22 October 2015.	85.00%	Superstructure was washed out on 21 August 2015 due to Typhoon Ineng. Project Suspended

Prepared by:

ENGR. MARLON S. WALANG
PAMANA Focal Person

Reviewed by:

ENGR. RENE V. VALERA
Chief, LGCDD

Submitted by:

JOHN M. CASTAÑEDA, CESO III
Regional Director